



September 27, 2013

North Dakota Public Service Commission

Case Number: PU-07-759

Re: CapX2020 Fargo to St. Cloud MN 345kV Line Weekly Update

North Dakota Public Service Commission:

This update letter serves to meet the weekly reporting requirements of the North Dakota Route Permit of the CapX2020 Fargo-St. Cloud transmission line project.

Construction Overview Bison Substation

As of September 27, 2013, the following work has been completed:

	% Complete	Scheduled Start Date	Scheduled Complete Date
Bison Substation			
Access Road and Site Grading	98%	7/29/13	9/30/13
Install Hardware	0%	TDB	TDB

Construction Overview Line 0955

As of September 27, 2013, the following work has been completed:

	Vegetative Management	Construct Foundations	Erect Support Structures	Stringing Conductors
Fargo to MN Border (Line 0955)				
Segment 1: Structures 1- 88	58%	58%	0%	0%
Segment 2: Structures 89 – 187	74%	74%	0%	0%

Please contact me (952-832-2662) if you have any comments or questions regarding this report.

Sincerely,

Jacob Thompson, PE
Project Manager
Barr Engineering Company

c: Tom Hillstrom – Xcel Energy; Jim Herbert and Shanna Braun – Barr Engineering Co.