

October 21, 2013

North Dakota Public Service Commission

Case Number: PU-07-759

Re: CapX2020 Fargo to St. Cloud MN 345kV Line Weekly Update

North Dakota Public Service Commission:

This update letter serves to meet the weekly reporting requirements of the North Dakota Route Permit of the CapX2020 Fargo-St. Cloud transmission line project.

Construction Overview Bison Substation

As of October 21, 2013, the following work has been completed:

	% Complete	Scheduled Start Date	Scheduled Complete Date
Bison Substation			
Access Road and Site Grading	100%	7/29/13	9/30/13
Install Pad	10%	10/1/13	TBD
Install Hardware	0%	TBD	TBD
Testing / Commissioning	0%	TBD	TBD

Construction Overview Line 0955

As of October 21, 2013, the following work has been completed:

	Vegetative Management	Construct Foundations	Erect Support Structures	Stringing Conductors
Fargo to MN Border (Line 0955)				
Segment 1: Structures 1- 88	58%	58%	0%	0%
Segment 2: Structures 89 – 187	74%	70%*	0%*	0%

*Note: The civil foundation crew has moved out of North Dakota, due to poor site conditions and will return once the ground freezes. The line contractor will continue working in North Dakota, but most work will only be on the right of way with very limited traffic on public roads.

Please contact me (952-832-2662) if you have any comments or questions regarding this report.

Sincerely,

Jacob Thompson, PE
Project Manager
Barr Engineering Company

c: Tom Hillstrom – Xcel Energy; Shanna Braun – Barr Engineering Co.