



March 19, 2014

North Dakota Public Service Commission

**Case Number:** PU-07-759

**Re: CapX2020 Fargo to St. Cloud MN 345kV Line Weekly Update**

North Dakota Public Service Commission:

This update letter serves to meet the weekly reporting requirements of the North Dakota Route Permit of the CapX2020 Fargo-St. Cloud transmission line project. As of March 17, 2014, the following work has been completed:

**Construction Overview Bison Substation**

	% Complete	Scheduled Start Date	Scheduled Complete Date
<b>Bison Substation</b>			
Access Road and Site Grading	100%	7/29/13	9/30/13
Install Pad	100%	10/1/13	3/14/14
Install Hardware	0%	TBD	TBD
Testing / Commissioning	0%	TBD	TBD

**Construction Overview Line 0955**

	Vegetative Management	Construct Foundations*	Erect Support Structures	Stringing Conductors
<b>Fargo to MN Border (Line 0955)</b>				
Segment 1: Structures 1- 88	100%	100%	24%	0%
Segment 2: Structures 89 – 187	100%	100%	100%	8%

\*All tower foundations have been installed on the project.

Please contact me (952-832-2662) if you have any comments or questions regarding this report.

Sincerely,

Jacob Thompson, PE  
Project Manager  
Barr Engineering Company

c: Tom Hillstrom – Xcel Energy; Shanna Braun – Barr Engineering Co.

**200 PU-07-759** Filed: 3/19/2014 Pages: 1  
**CapX Fargo to St. Cloud trans. line progress report - week ending 03-17-2014**

Northern States Power Company