

Zeimer, Lisa D.

From: Lein, Jerry R.
Sent: Monday, March 17, 2008 9:08 AM
To: -Grp-PSC Public Utilities; -Grp-PSC Legal; Zeimer, Lisa D.; -Grp-PSC Commissioners
Subject: FW: CASE NO. PU-07-766 CONSTRUCTION PROGRESS REPORT

Lisa - Please docket in PU-07-766. Thanks.

-----Original Message-----

From: GWelharticky@otpc.com [mailto:GWelharticky@otpc.com]
Sent: Sunday, March 16, 2008 6:11 PM
To: Lein, Jerry R.
Subject: CASE NO. PU-07-766 CONSTRUCTION PROGRESS REPORT

Jerry,

My apologies for not getting this out to you on Friday of last week as originally requested. But a flu bug caught up with me last week and laid me pretty low Friday and Saturday.

Regarding the progress of the 230 kV line reroute at Grass Lake in Richland County, the crews were able to erect four of the five new structures needed. They were also able to set one pole of the three needed for the remaining structure, and install all of the anchors and down guys.

If all goes as planned, the line will be taken out of service on 3/17/08, the two remaining poles will be set, the sixth structure will be modified as required, and the new conductor and shield wires will be installed. Removal of the old section will then begin.

Gary Welharticky
Delivery Maintenance
Otter Tail Power Company
Phone: 218-739-8471
Fax: 218-739-8442
email: gwelharticky@otpc.com

22 PU-07-766 Filed: 3/17/2008 Pages: 1
Construction Progress Report