

## Hamre, John G.

---

**From:** Fahn, Patrick J.  
**Sent:** Monday, August 25, 2008 10:42 AM  
**To:** Hamre, John G.  
**Subject:** FW: PU-07-791 - Weekly report  
**Attachments:** PSC Report (ejk 22-Aug-08).doc; PLake pump foundation forms.jpg; PLake pump foundation rebar.jpg; Larimore pump foundation excavation.jpg; Larimore - install precast foundations.jpg

John – please docket in 07-791 and then forward to Commissioners, Legal, and PUD

### Patrick Fahn

Utility Analyst

Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)

Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

---

**From:** Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]  
**Sent:** Friday, August 22, 2008 9:04 AM  
**To:** Fahn, Patrick J.  
**Cc:** Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent\_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron  
**Subject:** RE: PU-07-791 - Weekly report

Weekly report for Aug. 22 plus a couple of pictures per your request.

Let me know if you have any questions or comments.

Thanks,

**Edward J. Kelly, P.E.**

Project Manager

### ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10  
Centennial, CO 80112  
Office: 303-705-9325  
Cell: 303-594-6157  
Fax: 303-792-0227



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Aug. 22, 2008**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Nothing to report.

**Stanley Station**

- Nothing to report.

**Blaisdell Station**

- Nothing to report.

**Minot Station**

- Nothing to report.

**Denbigh Station**

- Nothing to report.

**Pleasant Lake Station**

- Excavations underway for foundations. Began rebar work for pump foundations.

**Penn Station**

- Nothing to report.

**Bartlett Station**

- Nothing to report.

**Larimore Station**

- Excavation completed for pump foundation. Rebar cage built.

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	0	Civil	15
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Larimore Station</b>			
Civil	10		
Mechanical	0		
Electrical	0		
Clean-up	0		

<b>Significant Work Activity for next Week:</b>
<p><b>Alexander Station</b></p> <ul style="list-style-type: none"> <li>• Mechanical prefabrication tentatively set to start 9/1.</li> </ul> <p><b>Trenton Station</b></p> <ul style="list-style-type: none"> <li>• Mechanical prefabrication tentatively set to start 9/1.</li> </ul> <p><b>Beaver Lodge Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Stanley Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Blaisdell Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Minot Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Denbigh Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Pleasant Lake Station</b></p> <ul style="list-style-type: none"> <li>• Start installation of foundations. Tentatively start Mechanical prefabrication 9/1.</li> </ul>

**Penn Station**

- Nothing to report.

**Bartlett Station**

- Nothing to report.

**Larimore Station**

- Start installion drilled building piers. Pour pump foundations. Tentatively start Mechanical prefabrication 9/1.

**Comments:**

**Name**

Edward J. Kelly



**Date**

8/22/08



20 18:37AM





08/18/2008

