



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Aug. 29, 2008**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Nothing to report.

**Stanley Station**

- Nothing to report.

**Blaisdell Station**

- Nothing to report.

**Minot Station**

- Nothing to report.

**Denbigh Station**

- Nothing to report.

**Pleasant Lake Station**

- Both pumps foundations were poured. Excavation and preparation started for building piers and pipe supports.

**Penn Station**

- Nothing to report.

**Bartlett Station**

- Nothing to report.

**Larimore Station**

- The pump foundation and building foundations were poured.

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	0	Civil	25
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Larimore Station</b>			
Civil	25		
Mechanical	0		
Electrical	0		
Clean-up	0		

<b>Significant Work Activity for next Week:</b>
<p><b>Alexander Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Trenton Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Beaver Lodge Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Stanley Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Blaisdell Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Minot Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Denbigh Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Pleasant Lake Station</b></p> <ul style="list-style-type: none"> <li>• Installation of building foundation and fabrication of pipe support foundations. Tentatively start</li> </ul>

Mechanical prefabrication 9/2.

**Penn Station**

- Nothing to report.

**Bartlett Station**

- Nothing to report.

**Larimore Station**

- Start installation pipe supports and work on site grading modifications.

**Comments:**

**Name**

Edward J. Kelly



**Date**

8/29/08



27 1:20PM





08/28/2008



08/27/2008



08/25/2008