



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Sept. 5, 2008

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Nothing to report.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Nothing to report.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Building foundation preparation is underway. Pipe supports installation underway.

Penn Station

- Nothing to report.

Bartlett Station

- Nothing to report.

Larimore Station

- All foundations are complete. Site grading underway. Just getting started with piping prefabrication.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	0	Civil	35
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	50		
Mechanical	5		
Electrical	0		
Clean-up	0		

Significant Work Activity for next Week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Nothing to report.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Tentatively schedule to start civil work on 9/16.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Complete installation of building foundation and pipe support foundations. Tentatively start

Mechanical prefabrication 9/15.

Penn Station

- Tentative starting civil work 9/15.

Bartlett Station

- Nothing to report.

Larimore Station

- Continue with piping prefabrication. Will complete backfilling foundations and rough grading site.

Comments:

Name

Edward J. Kelly



Date

9/5/08

