

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, September 12, 2008 2:50 PM
To: Hamre, John G.
Subject: FW: PU-07-791 - Weekly report
Attachments: PSC Report (ejk 12-Sept-08).doc; Larimore Top of Foundation.JPG; Larimore Building piers backfilled.JPG; P Lake Building Footer Form.JPG; P Lake Pump Foundations and Pipe Supports.JPG

John – please docket in 07-791 and then forward to Commissioners, Legal, and PUD.

Patrick Fahn

Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]
Sent: Friday, September 12, 2008 2:43 PM
To: Fahn, Patrick J.
Cc: Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron; Casper Front Desk
Subject: RE: PU-07-791 - Weekly report

Weekly report for Sept. 12 plus a couple of pictures per your request.

Let me know if you have any questions or comments.

Thanks,

Edward J. Kelly, P.E.
Project Manager

ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Sept. 12, 2008

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Nothing to report.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Nothing to report.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Pipe supports poured. Building foundation footer formed.

Penn Station

- Nothing to report.

Bartlett Station

- Nothing to report.

Larimore Station

- Fabrication of mechanical piping underway.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	0	Civil	40
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	10		
Electrical	0		
Clean-up	0		

Significant Work Activity for next Week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Stanley Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Minot Station</p> <ul style="list-style-type: none"> • Tentatively schedule to start civil work on 9/22. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Pleasant Lake Station</p> <ul style="list-style-type: none"> • Pour Building foundation and backfill. Tentatively start Mechanical prefabrication 9/22.

Penn Station

- Tentative starting civil work 9/15.


Bartlett Station

- Nothing to report.

Larimore Station

- Continue with piping prefabrication. Tentatively set to start field mechanical 9/29.

Comments:

Name	Date
Edward J. Kelly 	9/12/08







