

Hamre, John G.

From: Fahn, Patrick J.
Sent: Monday, September 22, 2008 10:29 AM
To: Hamre, John G.
Subject: FW: PU-07-791 - Weekly report
Attachments: P-Lake pump blocks and pipe supports.jpg; P-Lake Building foundation.jpg; P-Lake - pouring building foundation.jpg; PSC Report (ejk 19-Sept-08).doc

John – please docket in 07-791 and then forward to Commissioners, PUD and Legal

Patrick Fahn

Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]
Sent: Friday, September 19, 2008 4:24 PM
To: Fahn, Patrick J.
Cc: Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron; Casper Front Desk
Subject: RE: PU-07-791 - Weekly report

Weekly report for Sept. 19 plus a couple of pictures per your request.

Let me know if you have any questions or comments.

Thanks,

Edward J. Kelly, P.E.

Project Manager

ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227

65 **PU-07-791** Filed: 9/19/2008 Pages: 7
Enbridge Pipeline Weekly Report for Sept. 19, 2008



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Sept. 19, 2008

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Nothing to report.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Nothing to report.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Pipe supports poured. Started pouring concrete for building foundation.

Penn Station

- Civil work commenced. Rebar being bent and footers poured.

Bartlett Station

- Nothing to report.

Larimore Station

- Fabrication of mechanical piping underway.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	0	Civil	50
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	5	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	15		
Electrical	0		
Clean-up	0		

Significant Work Activity for next Week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Stanley Station</p> <ul style="list-style-type: none"> • Tentatively to start civil work Sept. 29. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Minot Station</p> <ul style="list-style-type: none"> • Tentatively schedule to start civil work on 9/22. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Pleasant Lake Station</p> <ul style="list-style-type: none"> • Finish pouring Building foundation and backfill. Tentatively start Mechanical prefabrication the week

of 9/22.

Penn Station

- Excavations for foundations to commence.


Bartlett Station

- Nothing to report.

Larimore Station

- Continue with piping prefabrication. Tentatively set to start field mechanical 9/29.

Comments:

Name	Date
Edward J. Kelly 	9/19/08





15 1:21PM



15 1:49PM