

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, September 26, 2008 4:10 PM
To: Hamre, John G.
Subject: FW: PU-07-791 - Weekly report
Attachments: PSC Report (ejk 26-Sept-08).doc; PLake - building piers.jpg; P-Lake - backfilling pipe and pump bases.jpg; Penn - pump foundation.jpg; Penn - drilling building piers.jpg

John – please docket in 07-791 and then forward to Commissioners, PUD, and Legal.

Patrick Fahn

Utility Analyst

Email: pfahn@nd.gov

Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]
Sent: Friday, September 26, 2008 3:36 PM
To: Fahn, Patrick J.
Cc: Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron; Casper Front Desk
Subject: RE: PU-07-791 - Weekly report

Weekly report for Sept. 26 plus a couple of pictures per your request.

Let me know if you have any questions or comments.

Thanks,

Edward J. Kelly, P.E.

Project Manager

ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Sept. 26, 2008

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Nothing to report.

Stanley Station

- Investigative Digs commenced this week to identify underground utilities.

Blaisdell Station

- Nothing to report.

Minot Station

- Work has started on precast foundations.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Nearing completion of backfill of foundations. Fabrication of mechanical underway.

Penn Station

- Install pump foundation and part of the building foundation.

Bartlett Station

- Nothing to report.

Larimore Station

- Started on-site piping.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	1
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	0	Civil	55
Mechanical	0	Mechanical	1
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	30	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	20		
Electrical	0		
Clean-up	0		

Significant Work Activity for next Week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Stanley Station</p> <ul style="list-style-type: none"> • Investigative Digs to continue. Foundation work to commence Oct. 6. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Minot Station</p> <ul style="list-style-type: none"> • Foundation work to continue. Site excavation to commence Oct. 6. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Pleasant Lake Station</p> <ul style="list-style-type: none"> • Install sump tank and complete backfill. Mechanical fabrication to continue.

Penn Station

- Complete foundation work.

Bartlett Station

- Nothing to report.

Larimore Station

- Complete on-site mechanical piping.

Comments:**Name**

Edward J. Kelly

**Date**

9/26/08



22 8:48AM



20 10:55AM



