

## Hamre, John G.

---

**From:** Fahn, Patrick J.  
**Sent:** Monday, October 13, 2008 8:34 AM  
**To:** Hamre, John G.  
**Subject:** FW: PU-07-791 - Weekly report  
**Attachments:** PSC Report (ejk 10-Oct-08).doc; Larimore buried mechcal complete and backfilling.jpg; Pen - building foundation installation.JPG; Penn - building foundation 2.JPG; P-Lake - backfill complete.jpg; Minot Excavation for pump bases final grade 042.jpg; Minot Starting to excavate pipe supports for booster pumps 044.jpg

John – please docket in 07-791 from Enbridge and then forward to Commissioners, PUD and Legal

### Patrick Fahn

Utility Analyst

Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)

Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

---

**From:** Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]

**Sent:** Friday, October 10, 2008 2:27 PM

**To:** Fahn, Patrick J.

**Cc:** Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent\_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; Jessica.Faith@enbridge.com

**Subject:** RE: PU-07-791 - Weekly report

Weekly report for Oct. 10 plus a couple of pictures per your request.

Let me know if you have any questions or comments.

Thanks,

**Edward J. Kelly, P.E.**

Project Manager

### ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10  
Centennial, CO 80112  
Office: 303-705-9325  
Cell: 303-594-6157  
Fax: 303-792-0227

68 PU-07-791 Filed: 10/13/2008 Pages: 10  
Enbridge Pipeline Weekly Report for Oct. 10, 2008



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Oct. 10, 2008**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Nothing to report.

**Stanley Station**

- Investigative Digs continued this week to identify underground utilities.

**Blaisdell Station**

- Nothing to report.

**Minot Station**

- Work continued on precast foundations. Foundation excavation underway. Welder's qualifying for mechanical prefabrication.

**Denbigh Station**

- Nothing to report.

**Pleasant Lake Station**

- Sump tank installed. Backfilling underway. Mechanical prefab completed.

**Penn Station**

- Foundation work complete. Piping prefab underway.

**Bartlett Station**

- Nothing to report.

**Larimore Station**

- Backfill underway.

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	0	Civil	2
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	0	Civil	15
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	0	Civil	70
Mechanical	0	Mechanical	25
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	60	Civil	0
Mechanical	20	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Larimore Station</b>			
Civil	70		
Mechanical	45		
Electrical	0		
Clean-up	0		

**Significant Work Activity for next Week:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Nothing to report.

**Stanley Station**

- Investigative Digs to continue. Foundation work to commence Oct. 16.

**Blaisdell Station**

- Nothing to report.

**Minot Station**

- Foundation work to continue. Site excavation to continue. Mechanical prefabrication to commence.

**Denbigh Station**

- Nothing to report.

**Pleasant Lake Station**

- Start buried mechanical and electrical installation.

**Penn Station**

- Complete piping prefab. Start field installation of buried mechanical Oct. 20.


**Bartlett Station**

- Civil work to commence Oct. 13.

**Larimore Station**

- Electrical underground to start Oct. 20.

**Comments:**

Name	Date
Edward J. Kelly 	10/10/08



10/07/2008



10.06.2008



10/08/2008



8 8:55AM





10.03.2008