

## Hamre, John G.

---

**From:** Fahn, Patrick J.  
**Sent:** Monday, October 20, 2008 8:58 AM  
**To:** Hamre, John G.  
**Subject:** FW: PU-07-791 - Weekly report  
**Attachments:** Beaver Lodge Tank Civil.jpg; Minot Compacting booster pump pipe supports 052.jpg; Minot Control building excavation with location of piers 054.jpg; PSC Report (ejk 17-Oct-08).doc

John – please docket in 07-791 from Enbridge and then forward to Commissioners, PUD and Legal

**Patrick Fahn**  
Utility Analyst  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

---

**From:** Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]  
**Sent:** Friday, October 17, 2008 5:29 PM  
**To:** Fahn, Patrick J.  
**Cc:** Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent\_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; Jessica.Faith@enbridge.com  
**Subject:** RE: PU-07-791 - Weekly report

Weekly report for Oct.17 plus a couple of pictures per your request.

Let me know if you have any questions or comments.

Thanks,  
**Edward J. Kelly, P.E.**  
Project Manager

**ROONEY ENGINEERING, INC.**  
Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10  
Centennial, CO 80112  
Office: 303-705-9325  
Cell: 303-594-6157  
Fax: 303-792-0227

69 **PU-07-791** Filed: 10/17/2008 Pages: 7  
**Enbridge Pipeline Weekly Report for Oct. 17, 2008**



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Oct. 17, 2008**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Site work has begun for preparation for tank foundation.

**Stanley Station**

- Investigative Digs continued this week to identify underground utilities.

**Blaisdell Station**

- Nothing to report.

**Minot Station**

- Work continued on precast foundations. Foundation excavation underway.

**Denbigh Station**

- Nothing to report.

**Pleasant Lake Station**

- Preparation for on-site underground mechanical and electrical.

**Penn Station**

- Foundation work complete. Piping prefab complete.

**Bartlett Station**

- Site work underway to prepare for foundation work.

**Larimore Station**

- Nothing to report.

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	1	Civil	5
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	0	Civil	20
Mechanical	0	Mechanical	1
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	0	Civil	70
Mechanical	0	Mechanical	25
Electrical	0	Electrical	1
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	70	Civil	0
Mechanical	25	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Larimore Station</b>			
Civil	70		
Mechanical	45		
Electrical	0		
Clean-up	0		

<b>Significant Work Activity for next Week:</b>
<p><b>Alexander Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Trenton Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Beaver Lodge Station</b></p> <ul style="list-style-type: none"> <li>• Continue site work for and start tank foundation work.</li> </ul> <p><b>Stanley Station</b></p> <ul style="list-style-type: none"> <li>• Investigative Digs to continue. Foundation work to commence Oct. 16.</li> </ul> <p><b>Blaisdell Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Minot Station</b></p> <ul style="list-style-type: none"> <li>• Foundation work to continue. Site excavation to continue. Mechanical prefabrication to commence.</li> </ul> <p><b>Denbigh Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Pleasant Lake Station</b></p> <ul style="list-style-type: none"> <li>• Start buried mechanical and electrical installation.</li> </ul>

**Penn Station**

- Start field installation of buried mechanical Oct. 20.


**Bartlett Station**

- Site civil and foundation work to continue.

**Larimore Station**

- Electrical underground to start Oct. 20.

**Comments:**

Name	Date
Edward J. Kelly 	10/17/08

10-16-08 Beaver Lodge Tank T-9502 new site.

AFE#NDO276.21ZA-0304

Description: View of stripped site after approval by Zeltinger Geotec. to proceed with cut and fill. Looking SE. from NW. corner. Center pin visible on right edge of photo.

Inspector: Donnie Alexander





10.15.2008



10.17.2008