

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, October 24, 2008 10:20 AM
To: Hamre, John G.
Subject: FW: PU-07-791 - Weekly report
Attachments: PSC Report (ejk 24-Oct-08).doc; Beaver Lodge Tank foundation.JPG; Beaver Lodge Tank foundation.JPG; Stanley - Building Pier Hole.JPG; Minot - Pump forms.jpg; Minot - Building foundations.jpg; P-Lake -CONDUIT IN CB 10-22-08 004.jpg; P-Lake -CONDUIT IN CB 10-22-08 009.jpg; Bartlett Foundation.bmp; Bartlett Site Grading.bmp; Penn Mechanical prefab.jpg; LARIMORE ELECTRICAL 013.jpg

John – please docket in 07-791 from Enbridge and then forward to Commissioners, PUD and Legal

Patrick Fahn

Utility Analyst

Email: pfahn@nd.gov

Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]
Sent: Friday, October 24, 2008 10:10 AM
To: Fahn, Patrick J.
Cc: Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; Jessica.Faith@enbridge.com
Subject: RE: PU-07-791 - Weekly report

Weekly report for Oct. 24 plus a couple of pictures per your request.

Let me know if you have any questions or comments.

Thanks,

Edward J. Kelly, P.E.

Project Manager

ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227

70 **PU-07-791** Filed: 10/24/2008 Pages: 14
Enbridge Pipeline Weekly Report for Oct. 24, 2008



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 24, 2008

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Site work continued and forming for tank foundation commenced.

Stanley Station

- Commenced drilling piers for building.

Blaisdell Station

- Nothing to report.

Minot Station

- Work continued on precast foundations. Rebar for pump foundation being fabricated.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Underground mechanical and electrical work underway.

Penn Station

- Piping installation underway.

Bartlett Station

- Foundation work underway including pouring pump blocks.

Larimore Station

- Underground electrical installation underway.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	10	Civil	7
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	30
Mechanical	0	Mechanical	1
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	0	Civil	70
Mechanical	0	Mechanical	40
Electrical	0	Electrical	10
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	15
Mechanical	40	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	45		
Electrical	10		
Clean-up	0		

Significant Work Activity for next Week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Start pouring ring wall for tank. Site work to continue. <p>Stanley Station</p> <ul style="list-style-type: none"> • Continue building foundations and start precast pipe supports. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Minot Station</p> <ul style="list-style-type: none"> • Foundation work to continue. Mechanical prefabrication to commence. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Pleasant Lake Station</p> <ul style="list-style-type: none"> • Finish hydrotesting of major piping. Continue underground mechanical and electrical.

Penn Station

- Finish 2008 civil work – backfill and grading

Bartlett Station

- Site civil and foundation work to continue.

Larimore Station

- Finish 2008 civil work – backfill and grading

Comments:

Name

Date

Edward J. Kelly



10/24/08

10-22-08 Beaverlodge Tank T-9502

AFE# NDD276.21Za-0304

Description: View North down center line looking at inner wall form with rebar in progress.

Inspector: Donnie Alexander



DATE: 10-23-08


NDSE / PHASE 6 / STANLEY STATION

AFE: N00278.21ZA-EO301

BORE THAT WAS HYDRO-EXCAVATED

TO DEPTH OF 6'

INSPECTOR: PAUL STEEN











22 2:23PM









10/22/2008