

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, October 31, 2008 12:20 PM
To: Hamre, John G.
Subject: FW: PU-07-791 - Weekly report
Attachments: PSC Report (ejk 31-Oct-08).doc; ATT1716173.txt

John – please docket in 07-791 from Enbridge and then forward to Commissioners, PUD and Legal

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]
Sent: Friday, October 31, 2008 11:20 AM
To: Fahn, Patrick J.
Cc: Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; Jessica.Faith@enbridge.com
Subject: RE: PU-07-791 - Weekly report

From: Ed Kelly
Sent: Friday, October 24, 2008 9:10 AM
To: 'Patrick Fahn - Chief Engineer'
Cc: 'Brent.Horton@enbridge.com'; Troy D. Pierantoni; 'Trent_Mattick@Enbridge.com'; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; 'Jessica.Faith@enbridge.com'
Subject: RE: PU-07-791 - Weekly report

Weekly report for Oct. 24 plus a couple of pictures per your request.

Let me know if you have any questions or comments.

Thanks,

E d w a r d
J .
K e l l y ,
P . E .
Project Manager

ROONEY ENGINEERING, INC.
Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227

71 **PU-07-791** Filed: 10/31/2008 Pages: 4
Enbridge Pipeline Weekly Report for Oct. 31, 2008



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 31, 2008

Case No. PU-07-791

| | Name | Company | Office | Cell |
|--|---------------|--------------------|--------------|--------------|
| Supervising Project Manager | Edward Kelly | Rooney Engineering | 303-705-9325 | 303-594-6157 |
| Supervisor - Construction Services: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Ringwall concrete complete.

Stanley Station

- Excavation for pump foundation. Work continuing on building foundations.

Blaisdell Station

- Nothing to report.

Minot Station

- Pipe supports nearly complete and backfill underway. Pump bases poured.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Underground mechanical and electrical work still underway.

Penn Station

- Underground piping installation complete.

Bartlett Station

- Pump blocks poured. Drilling in supports for building and pipe.

Larimore Station

- Underground electrical installation near completion.

| Specific Activity on Project | | | | | |
|-------------------------------------|--|-------------------|------------------------------|--|-------------------|
| Description | | % Complete | Description | | % Complete |
| Alexander Station | | | Trenton Station | | |
| Civil | | 0 | Civil | | 0 |
| Mechanical | | 0 | Mechanical | | 0 |
| Electrical | | 0 | Electrical | | 0 |
| Clean-up | | 0 | Clean-up | | 0 |
| Beaver Lodge Station | | | Stanley Station | | |
| Civil | | 20 | Civil | | 10 |
| Mechanical | | 0 | Mechanical | | 0 |
| Electrical | | 0 | Electrical | | 0 |
| Clean-up | | 0 | Clean-up | | 0 |
| Blaisdell Station | | | Minot Station | | |
| Civil | | 0 | Civil | | 40 |
| Mechanical | | 0 | Mechanical | | 1 |
| Electrical | | 0 | Electrical | | 0 |
| Clean-up | | 0 | Clean-up | | 0 |
| Denbigh Station | | | Pleasant Lake Station | | |
| Civil | | 0 | Civil | | 70 |
| Mechanical | | 0 | Mechanical | | 42 |
| Electrical | | 0 | Electrical | | 20 |
| Clean-up | | 0 | Clean-up | | 0 |
| Penn Station | | | Bartlett Lake Station | | |
| Civil | | 70 | Civil | | 30 |
| Mechanical | | 45 | Mechanical | | 0 |
| Electrical | | 0 | Electrical | | 0 |
| Clean-up | | 0 | Clean-up | | 0 |
| Larimore Station | | | | | |
| Civil | | 70 | | | |
| Mechanical | | 45 | | | |
| Electrical | | 30 | | | |
| Clean-up | | 0 | | | |

| Significant Work Activity for next Week: |
|---|
| <p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. |
| <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. |
| <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Backfill for tank ringwall. Targeting starting tank steel Nov. 10. |
| <p>Stanley Station</p> <ul style="list-style-type: none"> • Continue work on building foundations. Form and possibly pour pump foundation. |
| <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Nothing to report. |
| <p>Minot Station</p> <ul style="list-style-type: none"> • Backfill for foundation work to continue. Mechanical prefabrication to commence (delayed due to material deliveries). |
| <p>Denbigh Station</p> <ul style="list-style-type: none"> • Nothing to report. |

Pleasant Lake Station

- Continue underground mechanical and electrical.

Penn Station

- Finish 2008 civil work – backfill and grading.


Bartlett Station

- Complete foundations. Start backfill following week.

Larimore Station

- Finish 2008 civil work – backfill and grading.

Comments:

| Name | Date |
|---|----------|
| Edward J. Kelly  | 10/31/08 |