

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, November 07, 2008 12:21 PM
To: Hamre, John G.
Subject: FW: PU-07-791 - Weekly report
Attachments: PSC Report (ejk 7-Nov-08).doc; Beaver Lodge Ringwall dirt work.JPG; Stanley Pump Foundation Forms.jpg; Minot pump base pipe supports.JPG; Minot building piers backfilled.JPG; PLake Piping.JPG; PLake Electrical.JPG; Bartlett Installing Casing.jpg; LARIMORE ELECTRICAL 154.jpg

John – please docket in 07-791 from Enbridge and then forward to Commissioners, PUD and Legal

Patrick Fahn

Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]
Sent: Friday, November 07, 2008 11:31 AM
To: Fahn, Patrick J.
Cc: Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; Jessica.Faith@enbridge.com
Subject: RE: PU-07-791 - Weekly report

Weekly report for Nov. 7 plus a couple of pictures per your request.

Let me know if you have any questions or comments.

Thanks,

Edward J. Kelly, P.E.

Project Manager

ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227

72 **PU-07-791** Filed: 11/7/2008 Pages: 12
Enbridge Pipeline Weekly Report for Nov. 7, 2008



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 7, 2008

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Backfill of tank ring wall was started.

Stanley Station

- Pump foundation formed. Building foundations still underway.

Blaisdell Station

- Nothing to report.

Minot Station

- Pipe supports still underway and backfill underway.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Underground mechanical and electrical work still underway.

Penn Station

- Backfill activities underway.

Bartlett Station

- Drilling in supports for building and pipe.

Larimore Station

- 2008 work complete.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	21	Civil	12
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	45
Mechanical	0	Mechanical	1
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	0	Civil	70
Mechanical	0	Mechanical	45
Electrical	0	Electrical	30
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	30
Mechanical	45	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	45		
Electrical	30		
Clean-up	0		

Significant Work Activity for next Week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Backfill for tank ring wall will continue. Targeting starting tank steel Nov. 17.

Stanley Station

- Continue work on building foundations. Pour pump foundation.

Blaisdell Station

- Nothing to report.

Minot Station

- Backfill for foundation work to continue. Mechanical prefabrication to commence (delayed due to material deliveries).

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Continue underground mechanical with goal of being complete before Thanksgiving. Electrical underground to continue and should be complete 11/14.

Penn Station

- Nothing to report.

Bartlett Station

- Complete foundations. Start backfill following week.

Larimore Station

- Nothing to report.

Comments:

Name

Edward J. Kelly



Date

11/07/08



DATE: 11-05-08
NOSE / PHASE 6 / STANLEY STATION
AFE: N00278.21ZA-E0301
FORM BRACING / SCAFFOLD
INSPECTOR: PAUL STEEN









31 10:55AM





