

## Hamre, John G.

---

**From:** Fahn, Patrick J.  
**Sent:** Monday, November 17, 2008 8:16 AM  
**To:** Hamre, John G.  
**Subject:** FW: PU-07-791 - Weekly report  
**Attachments:** PSC Report (ejk 14-Nov-08).doc; STanely concrete base.JPG; Bartlett Pipe Piers No. 2 pump.jpg

John – please docket in 07-791 from Enbridge and then forward to Commissioners, PUD and Legal

**Patrick Fahn**  
Utility Analyst  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

---

**From:** Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]  
**Sent:** Friday, November 14, 2008 4:42 PM  
**To:** Fahn, Patrick J.  
**Cc:** Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent\_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; Jessica.Faith@enbridge.com  
**Subject:** RE: PU-07-791 - Weekly report

Weekly report for Nov. 14 plus a couple of pictures per your request.

Let me know if you have any questions or comments.

Thanks,  
**Edward J. Kelly, P.E.**  
Project Manager

**ROONEY ENGINEERING, INC.**  
Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10  
Centennial, CO 80112  
Office: 303-705-9325  
Cell: 303-594-6157  
Fax: 303-792-0227

73 **PU-07-791** Filed: 11/14/2008 Pages: 6  
Enbridge Pipeline Weekly Report for Nov. 14, 2008



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Nov. 14, 2008**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Backfill of tank ring wall continued.

**Stanley Station**

- Pump foundation poured. Building foundations still underway.

**Blaisdell Station**

- Nothing to report.

**Minot Station**

- Pipe supports still underway and backfill underway.

**Denbigh Station**

- Nothing to report.

**Pleasant Lake Station**

- Underground mechanical and electrical work still underway.

**Penn Station**

- Nothing to report – 2008 work complete.

**Bartlett Station**

- Drilling in supports for building and pipe.

**Larimore Station**

- Nothing to report – 2008 work complete.

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	25	Civil	15
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	0	Civil	50
Mechanical	0	Mechanical	2
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	0	Civil	70
Mechanical	0	Mechanical	50
Electrical	0	Electrical	35
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	70	Civil	45
Mechanical	45	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Larimore Station</b>			
Civil	70		
Mechanical	45		
Electrical	30		
Clean-up	0		

**Significant Work Activity for next Week:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Backfill for tank ring wall should be complete. Targeting starting tank steel Nov. 20.

**Stanley Station**

- Finish building foundations and pipe supports. Targeting starting mechanical end of week.

**Blaisdell Station**

- Nothing to report.

**Minot Station**

- Backfill for foundation work to continue. Mechanical prefabrication to commence (delayed due to material deliveries).

**Denbigh Station**

- Nothing to report.

**Pleasant Lake Station**

- Continue underground mechanical with goal of being complete before Thanksgiving. Electrical underground to continue and should be complete 11/21.

**Penn Station**

- Nothing to report.

**Bartlett Station**

- Complete foundations. Start backfill following week.

**Larimore Station**

- Nothing to report.

**Comments:**

**Name**

**Date**

Edward J. Kelly



11/14/08

**DATE: 11-10-08**

**NDSE / PHASE 6 / STANLEY STATION**

**AFE: N00278.21ZA-E0301**

**PLACEMENT OF CONCRETE TO PUMP BASE**

**INSPECTOR: PAUL STEEN**



