

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, November 21, 2008 9:57 AM
To: Hamre, John G.
Subject: FW: PU-07-791 - Weekly report
Attachments: PSC Report (ejk 21-Nov-08).doc

John – please docket in 07-791 from Enbridge ND and then forward to Commissioners, PUD and Legal

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]
Sent: Friday, November 21, 2008 9:41 AM
To: Fahn, Patrick J.
Cc: Brent.Horton@enbridge.com; Troy D. Pierantoni; Trent_Mattick@Enbridge.com; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; Jessica.Faith@enbridge.com; Steve Schmaltz; Tony Kueffler; Gary Blowers; Kevin Gault; Adam Cole
Subject: RE: PU-07-791 - Weekly report

Weekly report for Nov. 21.

Let me know if you have any questions or comments.

Thanks,
Edward J. Kelly, P.E.
Project Manager

ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227

74 **PU-07-791** Filed: 11/21/2008 Pages: 4
Enbridge Pipeline Weekly Report for Nov. 21, 2008



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 21, 2008

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Backfill of tank ring wall nearly complete including cathodic protection.

Stanley Station

- Building piers precast. Weather delayed back of pump block. Mechanical contractor is starting prefab work.

Blaisdell Station

- Nothing to report.

Minot Station

- Pipe supports backfilled underway. Cable tray supports underway. Sump tank installed. Drain piping fabricated.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Electrical underground complete. Drain piping installed.

Penn Station

- Nothing to report – 2008 work complete.

Bartlett Station

- Pipe supports completed. 60% backfilled.

Larimore Station

- Nothing to report – 2008 work complete.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	30	Civil	18
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	55
Mechanical	0	Mechanical	10
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	0	Civil	70
Mechanical	0	Mechanical	55
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	55
Mechanical	45	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	45		
Electrical	30		
Clean-up	0		

Significant Work Activity for next Week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Tank steel (floor) to start Nov. 22.

Stanley Station

- Install building precast piers. Install pipe supports. Start and possibly finish backfill. Continue prefab work on mechanical.

Blaisdell Station

- Nothing to report.

Minot Station

- Field installation of drain piping. Installation of cable tray supports.

Denbigh Station

- Civil work to start Dec. 1.

Pleasant Lake Station

- Large diameter to start 11/22 and be complete in 2 weeks.

Penn Station

- Nothing to report.


Bartlett Station

- Finish backfilled and demob.

Larimore Station

- Nothing to report.

Comments:

Name	Date
Edward J. Kelly 	11/21/08