

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, December 05, 2008 1:11 PM
To: Hamre, John G.
Subject: FW: PU-07-791 - Weekly report
Attachments: PSC Report (ejk 5-Dec-08).doc

John – please docket in 07-791 from Enbridge and then forward to Commissioners, PUD and Legal

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [<mailto:Ed.Kelly@rooney-eng.com>]
Sent: Friday, December 05, 2008 12:00 PM
To: Fahn, Patrick J.
Cc: 'Brent.Horton@enbridge.com'; Troy D. Pierantoni; 'Trent_Mattick@Enbridge.com'; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; 'Jessica.Faith@enbridge.com'; 'Steve Schmaltz'; 'Tony Kueffler'; 'Gary Blowers'; 'Kevin Gault'; 'Adam Cole'
Subject: RE: PU-07-791 - Weekly report

Weekly report for Dec. 5.


Let me know if you have any questions or comments.

Thanks,
Edward J. Kelly, P.E.
Project Manager

ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Dec. 5, 2008

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Backfill and CP installed. Floor installation has commenced.

Stanley Station

- Building piers set. Backfilled pump block. Pipe supports installed. Mechanical contractor is fabricating. Welding stopple tee in preparation for tie-in.

Blaisdell Station

- Nothing to report.

Minot Station

- Piped sump tank. Field mechanical work on hold until spring. Fabrication underway. All foundation work complete and backfilled.

Denbigh Station

- Started foundation installation 12/1.

Pleasant Lake Station

- Complete with mechanical and electrical underground. Field work on hold until spring.

Penn Station

- Nothing to report – 2008 work complete.

Bartlett Station

- Foundation work complete and rough backfilled. Field work on hold until spring.

Larimore Station

- Nothing to report – 2008 work complete.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	35	Civil	30
Mechanical	2	Mechanical	25
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	60
Mechanical	0	Mechanical	15
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	20	Civil	70
Mechanical	0	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	45	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	45		
Electrical	30		
Clean-up	0		

Significant Work Activity for next Week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Steel floor work to continue.

Stanley Station

- Continue mechanical fabrication and start hauling to site for installation. Civil work to continue pending weather limitations.

Blaisdell Station

- Nothing to report.

Minot Station

- Backfilling sump tank. Continue shop fabrication.

Denbigh Station

- Civil work to be near completion. Then field work to be on hold until spring.

Pleasant Lake Station

- Nothing to report.

Penn Station

- Nothing to report.

Bartlett Station

- Nothing to report.

Larimore Station

- Nothing to report.

Comments:

Name	Date
Edward J. Kelly <i>EJ Kelly</i>	12/5/08