



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Jan. 16, 2009

Case No. PU-08-812

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Stanley Injection

- Work continues on foundations but slow progress with weather. Fabrication work for mechanical contiued.

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Station			
Civil	5		
Mechanical	15		
Electrical	0		
Clean-up	0		

Significant Work Activity for next week:

Stanley Station

- Foundation work to continue as weather allows. Prefabrication work to continue.

Comments:

Name	Date
Edward J. Kelly 	1/16/09



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Jan. 16, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Weather impeded process.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Continued shop fabrication of mechanical.

Denbigh Station

- Nothing to report – 2008 work complete.

Pleasant Lake Station

- Nothing to report – 2008 work complete.

Penn Station

- Nothing to report – 2008 work complete.

Bartlett Station

- Nothing to report – 2008 work complete.

Larimore Station

- Nothing to report – 2008 work complete.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	35	Civil	35
Mechanical	8	Mechanical	45
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	60
Mechanical	0	Mechanical	35
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	0	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	45	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	45		
Electrical	30		
Clean-up	0		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report.
<p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report.
<p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Welding for steel floor work and tub ring to continue. Then the plan is to demob until spring.
<p>Stanley Station</p> <ul style="list-style-type: none"> • Nothing to report. Field work on hold until weather breaks.
<p>Blaisdell Station</p> <ul style="list-style-type: none"> • Nothing to report.
<p>Minot Station</p> <ul style="list-style-type: none"> • Continue shop fabrication.
<p>Denbigh Station</p> <ul style="list-style-type: none"> • Prejob meeting will be held in order to commence mechanical prefabrication.
<p>Pleasant Lake Station</p> <ul style="list-style-type: none"> • Nothing to report.

Penn Station

- Nothing to report.

Bartlett Station

- Prejob meeting will be held in order to commence mechanical prefabrication.


Larimore Station

- Nothing to report.

Comments:

Name

Edward J. Kelly



E. Kelly

Date

1/16/09