

Hamre, John G.

From: Fahn, Patrick J.
Sent: Monday, January 26, 2009 11:32 AM
To: Hamre, John G.
Subject: FW: PU-07-791 and PU-08-812- Weekly reports
Attachments: PSC Report PU-08-812 (ejk 23-Jan-09).doc; PSC Report PU-07-791 (ejk 23-Jan-09).doc; P1160001.jpg

John – please docket in 08-812 and 07-791, as indicated, from Enbridge and then forward to Commissioners, PUD and Legal

Patrick Fahn

Director-Compliance and Competitive Markets
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [<mailto:Ed.Kelly@rooney-eng.com>]
Sent: Friday, January 23, 2009 10:01 AM
To: Fahn, Patrick J.
Cc: 'Brent.Horton@enbridge.com'; Troy D. Pierantoni; 'Trent_Mattick@Enbridge.com'; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; 'Jessica.Faith@enbridge.com'; 'Steve Schmaltz'; 'Tony Kueffler'; 'Gary Blowers'; 'Kevin Gault'; 'Adam Cole'
Subject: RE: PU-07-791 and PU-08-812- Weekly reports

Weekly reports for Jan. 23 and picture of Stanley (PU-08-812) fabrication.

Let me know if you have any questions or comments.

Thanks,

Edward J. Kelly, P.E.

Project Manager

ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227

30 **PU-08-812** Filed: 1/26/2009 Pages: 6
Enbridge Pipeline Weekly Report for week of Jan. 23, 2009

Enbridge Pipelines (North Dakota) LLC

Edward Kelly, Project Mgr.

83 **PU-07-791** Filed: 1/23/2009 Pages: 6
Enbridge Pipeline Weekly Report for week of Jan. 23, 2009

Enbridge Pipelines (North Dakota) LLC

Edward Kelly, Project Mgr.



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Jan. 23, 2009

Case No. PU-08-812

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Stanley Injection

- Work continues on foundations but slow progress with weather. Fabrication work for mechanical contiued.

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Station			
Civil	10		
Mechanical	20		
Electrical	0		
Clean-up	0		

Significant Work Activity for next week:

Stanley Station

- Foundation work to continue as weather allows. Prefabrication work to continue.

Comments:

Name	Date
Edward J. Kelly 	1/23/09



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Jan. 23, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Finishing welding for floor and tub ring.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Continued shop fabrication of mechanical.

Denbigh Station

- Nothing to report – 2008 work complete.

Pleasant Lake Station

- Nothing to report – 2008 work complete.

Penn Station

- Nothing to report – 2008 work complete.

Bartlett Station

- Nothing to report – 2008 work complete.

Larimore Station

- Nothing to report – 2008 work complete.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	35	Civil	35
Mechanical	12	Mechanical	45
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	60
Mechanical	0	Mechanical	40
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	0	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	45	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	45		
Electrical	30		
Clean-up	0		

Significant Work Activity for next week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- With nice forecast for next few weeks, contractor will attempt to install 2nd ring. Then the plan is to demob until spring.

Stanley Station

- Nothing to report. Field work on hold until weather breaks.

Blaisdell Station

- Nothing to report.

Minot Station

- Finish up fabrication and put on hold until spring.

Denbigh Station

- To start prefab work Feb. 2.

Pleasant Lake Station

- Nothing to report.

Penn Station

- Nothing to report.


Bartlett Station

- To start prefab work Feb. 2.

Larimore Station

- Nothing to report.

Comments:

Name	Date
Edward J. Kelly 	1/23/09

1-15-2009, Stanley Phase 6. Biglake fabrication.
3 main pieces of fill manifold.dwg.no.
609-P-05006

