



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Jan. 30, 2009**

**Case No. PU-08-812**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Stanley Injection**

- Work continues on foundations but slow progress with weather. Fabrication work for mechanical continued.

**Specific Activity on Project**


Description	% Complete	Description	% Complete
<b>Stanley Station</b>			
Civil	15		
Mechanical	25		
Electrical	0		
Clean-up	0		

**Significant Work Activity for next week:**

**Stanley Station**

- Foundation work to continue as weather allows. Prefabrication work to continue.

**Comments:**

Name	Date
Edward J. Kelly 	1/30/09



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Jan. 30, 2009**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Second ring delayed due to weather.

**Stanley Station**

- Nothing to report.

**Blaisdell Station**

- Nothing to report.

**Minot Station**

- Nothing to report – Work stopped until spring.

**Denbigh Station**

- Nothing to report – Field work stopped until spring.

**Pleasant Lake Station**

- Nothing to report – Work stopped until spring.

**Penn Station**

- Nothing to report – Work stopped until spring.

**Bartlett Station**

- Nothing to report – Field work stopped until spring.

**Larimore Station**


Nothing to report – Work stopped until spring.

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	35	Civil	35
Mechanical	12	Mechanical	45
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	0	Civil	60
Mechanical	0	Mechanical	40
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	80	Civil	70
Mechanical	0	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	70	Civil	60
Mechanical	45	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Larimore Station</b>			
Civil	70		
Mechanical	45		
Electrical	30		
Clean-up	0		

<b>Significant Work Activity for next week:</b>
<p><b>Alexander Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul>
<p><b>Trenton Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul>
<p><b>Beaver Lodge Station</b></p> <ul style="list-style-type: none"> <li>• With nice forecast for next few weeks, contractor will attempt to install 2<sup>nd</sup> ring. Then the plan is to demob until spring.</li> </ul>
<p><b>Stanley Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report. Field work on hold until weather breaks.</li> </ul>
<p><b>Blaisdell Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul>
<p><b>Minot Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul>
<p><b>Denbigh Station</b></p> <ul style="list-style-type: none"> <li>• To start prefab work Feb. 2.</li> </ul>
<p><b>Pleasant Lake Station</b></p>

- Nothing to report.
- Penn Station**
- Nothing to report.
- Bartlett Station**
- To start prefab work Feb. 2.
- Larimore Station**
- Nothing to report.

**Comments:**

<b>Name</b>	<b>Date</b>
Edward J. Kelly 	1/30/09