



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Feb. 20, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Second ring installation started.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Nothing to report – Work stopped until spring.

Denbigh Station

- Contractor transporting materials to fab shop.

Pleasant Lake Station

- Nothing to report – Work stopped until spring.

Penn Station

- Nothing to report – Work stopped until spring.

Bartlett Station

- Contractor transporting materials to fab shop.

Larimore Station

- Nothing to report – Work stopped until spring.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	35	Civil	35
Mechanical	15	Mechanical	45
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	60
Mechanical	0	Mechanical	40
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	0	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	45	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	45		
Electrical	30		
Clean-up	0		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Continue installation of 2nd ring. Welding of chine weld to commence. May get started on internal floating roof fabrication. <p>Stanley Station</p> <ul style="list-style-type: none"> • Nothing to report. Field work on hold until weather breaks. Tentatively schedule to tie-in to main March 25. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Minot Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Denbigh Station</p> <ul style="list-style-type: none"> • To start prefab work Feb. 23.

Pleasant Lake Station

- Nothing to report.

Penn Station

- Nothing to report.

Bartlett Station

- To start prefab work Feb. 23.


Larimore Station

- Nothing to report.

Comments:

Name

Edward J. Kelly



Date

2/20/09



R



