



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Feb. 27, 2009

Case No. PU-07-791

| | Name | Company | Office | Cell |
|--|---------------|--------------------|--------------|--------------|
| Supervising Project Manager | Edward Kelly | Rooney Engineering | 303-705-9325 | 303-594-6157 |
| Supervisor - Construction Services: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Second ring installation and chine weld continued but delayed with weather.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Nothing to report – Work stopped until spring.

Denbigh Station

- Mechanical fabrication work underway.

Pleasant Lake Station

- Nothing to report – Work stopped until spring.

Penn Station

- Nothing to report – Work stopped until spring.

Bartlett Station

- Piping at Fabrication shop.

Larimore Station

- Nothing to report – Work stopped until spring.

| Specific Activity on Project | | | |
|-------------------------------------|-------------------|------------------------------|-------------------|
| Description | % Complete | Description | % Complete |
| Alexander Station | | Trenton Station | |
| Civil | 0 | Civil | 0 |
| Mechanical | 0 | Mechanical | 0 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Beaver Lodge Station | | Stanley Station | |
| Civil | 35 | Civil | 35 |
| Mechanical | 17 | Mechanical | 45 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Blaisdell Station | | Minot Station | |
| Civil | 0 | Civil | 60 |
| Mechanical | 0 | Mechanical | 40 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Denbigh Station | | Pleasant Lake Station | |
| Civil | 80 | Civil | 70 |
| Mechanical | 30 | Mechanical | 60 |
| Electrical | 0 | Electrical | 45 |
| Clean-up | 0 | Clean-up | 0 |
| Penn Station | | Bartlett Lake Station | |
| Civil | 70 | Civil | 60 |
| Mechanical | 45 | Mechanical | 0 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Larimore Station | | | |
| Civil | 70 | | |
| Mechanical | 45 | | |
| Electrical | 30 | | |
| Clean-up | 0 | | |

| Significant Work Activity for next week: |
|--|
| <p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Continue installation of 2nd ring and chine weld to commence. May get started on internal floating roof fabrication. <p>Stanley Station</p> <ul style="list-style-type: none"> • Nothing to report. Field work on hold until weather breaks. Tentatively schedule to tie-in to main April 1. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Minot Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Complete mechanical prefabrication and start x-ray and hydrotest. |

Pleasant Lake Station

- Nothing to report.

Penn Station

- Nothing to report.

Bartlett Station

- Start prefabrication work upon completion of Denbigh.

Larimore Station


- Mechanical work to start in the field 3/9/09.

Comments:

Name

Date

Edward J. Kelly



2/27/09



Denbigh UNIT #4



01210

