



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Mar. 13, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Second ring installation complete.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Nothing to report – Work stopped until spring.

Denbigh Station

- No work – waiting on fabrication work to be complete for Bartlett so x-ray and hydrotesting can be completed.

Pleasant Lake Station

- Nothing to report – Work stopped until spring.

Penn Station

- Nothing to report – Work stopped until spring.

Bartlett Station

- Mechanical shop fabrication completed.

Larimore Station

- Started installation of pump.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	35	Civil	35
Mechanical	17	Mechanical	45
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	60
Mechanical	0	Mechanical	40
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	50	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	45	Mechanical	45
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	46		
Electrical	30		
Clean-up	0		

Significant Work Activity for next week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Get started on internal floating roof fabrication.

Stanley Station

- Nothing to report. Field work on hold until weather breaks. Tentatively schedule to tie-in to main April 1.

Blaisdell Station

- Nothing to report.

Minot Station

- Nothing to report.

Denbigh Station

- Complete x-ray and hydrotest.

Pleasant Lake Station

- Nothing to report.

Penn Station

- Piping and pump installation to commence upon completion of Larimore.

Bartlett Station

- Complete x-ray and hydrotest.

Larimore Station

- Mechanical work to continue with setting pump and starting on connecting piping.

Comments:

Name

Edward J. Kelly



Date

3/13/09





KS
WP-44

WP-44

WP-44