



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Mar. 20, 2009

Case No. PU-07-791

| | Name | Company | Office | Cell |
|--|---------------|--------------------|--------------|--------------|
| Supervising Project Manager | Edward Kelly | Rooney Engineering | 303-705-9325 | 303-594-6157 |
| Supervisor - Construction Services: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Finish touching up welds on second ring.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Nothing to report – Work stopped until spring.

Denbigh Station

- Completed X-ray and hydro testing piping.

Pleasant Lake Station

- Nothing to report – Work stopped until spring.

Penn Station

- Nothing to report – Work stopped until spring.

Bartlett Station

- Mechanical shop fabrication completed.

Larimore Station

- Pump base plate installed and grouted. Start work on station piping.

| Specific Activity on Project | | | |
|-------------------------------------|-------------------|------------------------------|-------------------|
| Description | % Complete | Description | % Complete |
| Alexander Station | | Trenton Station | |
| Civil | 0 | Civil | 0 |
| Mechanical | 0 | Mechanical | 0 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Beaver Lodge Station | | Stanley Station | |
| Civil | 35 | Civil | 35 |
| Mechanical | 20 | Mechanical | 45 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Blaisdell Station | | Minot Station | |
| Civil | 0 | Civil | 60 |
| Mechanical | 0 | Mechanical | 40 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Denbigh Station | | Pleasant Lake Station | |
| Civil | 80 | Civil | 70 |
| Mechanical | 50 | Mechanical | 60 |
| Electrical | 0 | Electrical | 45 |
| Clean-up | 0 | Clean-up | 0 |
| Penn Station | | Bartlett Lake Station | |
| Civil | 70 | Civil | 60 |
| Mechanical | 45 | Mechanical | 50 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Larimore Station | | | |
| Civil | 70 | | |
| Mechanical | 55 | | |
| Electrical | 30 | | |
| Clean-up | 0 | | |

Significant Work Activity for next week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Get started on internal floating roof fabrication as well as starting on 3rd (of 5) ring.

Stanley Station

- Preparation for tie-in including excavation and mechanical work that can be done prior to tie-in date. Tentatively schedule to tie-in to main April 1.

Blaisdell Station

- Nothing to report.

Minot Station

- Plans are to start field work early April.

Denbigh Station

- Denbigh field work to start after Bartlett complete.

Pleasant Lake Station

- Plans are to start field work mid May.

Penn Station

- Plan to set pump base plate.


Bartlett Station

- Field work to start April 20.

Larimore Station

- Mechanical work to continue with pump installation and piping.

Comments:

| Name | Date |
|---|---------|
| Edward J. Kelly  | 3/20/09 |