

**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Apr. 3, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Work began on floating roof fabrication.

Stanley Station

- Made mainline tie-in.

Blaisdell Station

- Nothing to report.

Minot Station

- Nothing to report – Work stopped until spring.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Nothing to report – Work stopped until spring.

Penn Station

- Finished preparing pump foundation being prepared for base plate installation.

Bartlett Station

- Nothing to report.

Larimore Station

- Installed unit check valve and unit valves. Piping nearly complete for unit 2..

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	35	Civil	35
Mechanical	20	Mechanical	55
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	60
Mechanical	0	Mechanical	40
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	50	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	45	Mechanical	50
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	80		
Electrical	30		
Clean-up	0		

Significant Work Activity for next week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Work to continue on internal floating roof fabrication as well as starting on 3rd (of 5) ring.

Stanley Station

- Will continue on mechanical work as Stanley Injection (PU-08-812) is completed.

Blaisdell Station

- Nothing to report.

Minot Station

- Plans are to start field work April 13.

Denbigh Station

- Denbigh field work to start after Bartlett complete.

Pleasant Lake Station

- Plans are to start field work mid May.

Penn Station

- Plan to set pump base plate.

Bartlett Station

- Field work to start April 20.


Larimore Station

- Install Electrical building. Electrical to start shortly.

Comments:

Name

Edward J. Kelly


ESAR

Date

4/3/09