



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Apr. 17, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Work continued on floating roof fabrication.

Stanley Station

- Nothing to report.

Blaisdell Station

- Nothing to report.

Minot Station

- Initial preparation work for mechanical installation.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Nothing to report – Work stopped until spring.

Penn Station

- Grouted pump base. Piping installation underway

Bartlett Station

- Nothing to report.

Larimore Station

- Installed motor on baseplate.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	35	Civil	35
Mechanical	23	Mechanical	55
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	60
Mechanical	0	Mechanical	40
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	50	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	60	Mechanical	50
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	75		
Mechanical	80		
Electrical	30		
Clean-up	0		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Work to continue on internal floating roof fabrication as well as starting on 3rd (of 5) ring – which has been delayed with windy conditions. Foundation work for new pump and piping to commence. <p>Stanley Station</p> <ul style="list-style-type: none"> • Will continue on mechanical work as Stanley Injection (PU-08-812) is completed. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Civil work to start April 27. <p>Minot Station</p> <ul style="list-style-type: none"> • Plans are to start field work April 20. Electrical work to start May 4. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Denbigh field work to start after Bartlett complete. <p>Pleasant Lake Station</p>

- Plans are to start field work mid May.

Penn Station

- Continue piping installation.

Bartlett Station

- Field work to start April 20. Electrical work to start April 27.

Larimore Station

- Electrical terminations to commence April 20.

Comments:

Name

Edward J. Kelly



Date

4/17/09