



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: May 1, 2009

Case No. PU-07-791

| | Name | Company | Office | Cell |
|--|---------------|--------------------|--------------|--------------|
| Supervising Project Manager | Edward Kelly | Rooney Engineering | 303-705-9325 | 303-594-6157 |
| Supervisor - Construction Services: | Trent Mattick | Enbridge | 701-857-0803 | 701-721-3356 |

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Third ring ~50% welded out. Welding on floating roof and approximately 60% done. Foundation work underway.

Stanley Station

- Continued installation of mainline pump.

Blaisdell Station

- Nothing to report.

Minot Station

- Installed pump base plates and started grouting. Excavation underway for piping installation. Shop fabrication of piping underway.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Nothing to report – Work stopped until spring.

Penn Station

- Nothing to report.

Bartlett Station

- Initial preparation work for mechanical installation.

Larimore Station

- Electrical termination to continue.

| Specific Activity on Project | | | |
|------------------------------|------------|------------------------------|------------|
| Description | % Complete | Description | % Complete |
| Alexander Station | | Trenton Station | |
| Civil | 0 | Civil | 0 |
| Mechanical | 0 | Mechanical | 0 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Beaver Lodge Station | | Stanley Station | |
| Civil | 45 | Civil | 35 |
| Mechanical | 25 | Mechanical | 55 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Blaisdell Station | | Minot Station | |
| Civil | 0 | Civil | 60 |
| Mechanical | 0 | Mechanical | 45 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Denbigh Station | | Pleasant Lake Station | |
| Civil | 80 | Civil | 70 |
| Mechanical | 0 | Mechanical | 60 |
| Electrical | 0 | Electrical | 45 |
| Clean-up | 0 | Clean-up | 0 |
| Penn Station | | Bartlett Lake Station | |
| Civil | 70 | Civil | 60 |
| Mechanical | 80 | Mechanical | 50 |
| Electrical | 0 | Electrical | 0 |
| Clean-up | 0 | Clean-up | 0 |
| Larimore Station | | | |
| Civil | 75 | | |
| Mechanical | 80 | | |
| Electrical | 65 | | |
| Clean-up | 0 | | |

| Significant Work Activity for next week: |
|---|
| <p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Work to continue on internal floating roof fabrication as well as welding out 3rd (of 5) ring. Foundation work for piping to continue. Shop fabrication of mechanical to commence. <p>Stanley Station</p> <ul style="list-style-type: none"> • Grouting mainline pump base plate. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Civil work to start May 4 – upon completion of foundation work at Beaver Lodge. Shop fabrication to commence upon completion of Beaver Lodge. <p>Minot Station</p> <ul style="list-style-type: none"> • Field installation of piping to be underway. Electrical to start May 11. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Denbigh field work to start after Bartlett complete. |

Pleasant Lake Station

- Plans are to start field work May 11.

Penn Station

- Electrical to start May 4. Building to arrive on May 8.

Bartlett Station

- Below grade mechanical to commence May 4. Electrical work to start May 11.

Larimore Station

- Electrical terminations to continue.

Comments:

Name

Edward J. Kelly



Date

5/1/09