



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: May 15, 2009**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Third ring finished. Installed 4<sup>th</sup> ring and will be welded out by May 16. Welding on floating roof and approximately 65% done. Building supports are complete. Pipe supports underway.

**Stanley Station**

- Grouted mainline pump and started connection of piping to pump.

**Blaisdell Station**

- Building foundations complete and underway on pipe supports.

**Minot Station**

- Grouted new pump bases. Excavated tank line locations. Fabrication and installation of piping underway. Electrical contractor started.

**Denbigh Station**

- Nothing to report.

**Pleasant Lake Station**

- Dewatered site. Grouting pumps.

**Penn Station**

- Building set. Electrical underway.

**Bartlett Station**

- Grouting pump bases. Electrical has started on underground.

**Larimore Station**

- Electrical termination to be complete 5/15.

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	55	Civil	50
Mechanical	28	Mechanical	80
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	40	Civil	60
Mechanical	0	Mechanical	55
Electrical	0	Electrical	5
Clean-up	0	Clean-up	0
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	80	Civil	70
Mechanical	0	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	70	Civil	60
Mechanical	80	Mechanical	50
Electrical	20	Electrical	5
Clean-up	0	Clean-up	0
<b>Larimore Station</b>			
Civil	75		
Mechanical	80		
Electrical	80		
Clean-up	0		

<b>Significant Work Activity for next week:</b>
<p><b>Alexander Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Trenton Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Beaver Lodge Station</b></p> <ul style="list-style-type: none"> <li>• Work to continue on external floating roof fabrication as well as start installation of 5<sup>th</sup> (of 5) ring. Foundation work for piping to continue. Shop fabrication of mechanical to commence.</li> </ul> <p><b>Stanley Station</b></p> <ul style="list-style-type: none"> <li>• Grouting mainline pump base plate. Electrical June 1.</li> </ul> <p><b>Blaisdell Station</b></p> <ul style="list-style-type: none"> <li>• Complete pump block and pipe supports. Hoping to start mechanical prefab.</li> </ul> <p><b>Minot Station</b></p> <ul style="list-style-type: none"> <li>• Continue mechanical and electrical installation.</li> </ul> <p><b>Denbigh Station</b></p> <ul style="list-style-type: none"> <li>• Denbigh field work to start after Bartlett complete.</li> </ul> <p><b>Pleasant Lake Station</b></p>

- Complete drying site. Field mechanical to start May 26 once site is dry.

**Penn Station**

- Electrical to continue. Commissioning for Unit 2 scheduled for June 22.


**Bartlett Station**

- Mechanical to commence. Electrical to continue.

**Larimore Station**

- Commissioning Unit 2. Upon completion commissioning will commence with swap out of Unit 1.

**Comments:**

Name	Date
Edward J. Kelly 	5/15/09