



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: May 22, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Finished 4th ring. Welding on floating roof and approximately 80% done. No work on civil this week.

Stanley Station

- Grouted mainline pump.

Blaisdell Station

- Installation underway for pump block.

Minot Station

- Continue mechanical and electrical installation.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Finishing dewatered site. Finished grouting pumps.

Penn Station

- Electrical underway. Installed new check valve and spec blinds to tie-in Unit 2 to header.

Bartlett Station

- Continue mechanical and electrical installation.

Larimore Station

- Commissioning pump 2.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	55	Civil	50
Mechanical	28	Mechanical	80
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	40	Civil	60
Mechanical	0	Mechanical	60
Electrical	0	Electrical	15
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	0	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	80	Mechanical	60
Electrical	35	Electrical	10
Clean-up	0	Clean-up	0
Larimore Station			
Civil	75		
Mechanical	80		
Electrical	80		
Clean-up	0		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Work to continue on external floating roof fabrication as well as start installation of 5th (of 5) ring pending weather conditions. Foundation work for piping to continue. Shop fabrication of mechanical to commence. <p>Stanley Station</p> <ul style="list-style-type: none"> • Electrical June 1. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Continue pump block and pipe supports. Hoping to start mechanical prefab. <p>Minot Station</p> <ul style="list-style-type: none"> • Continue mechanical and electrical installation. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Denbigh field work to start after Bartlett complete.

Pleasant Lake Station

- Field mechanical to start May 26.

Penn Station

- Electrical to continue. Commissioning for Unit 2 scheduled for June 22.


Bartlett Station

- Continue mechanical and electrical installation.

Larimore Station

- Upon completion commissioning will commence with swap out of Unit 1 with target of commission it June 12.

Comments:

Name	Date
Edward J. Kelly 	5/22/09







21 11:05AM





