

**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: June 5, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Hung 5 ring welded out and start to weld top angle. Welding on floating roof and approximately 90% done. Foundations work underway. Prefabrication work for mechanical underway.

Stanley Station

- Nothing significant to report.

Blaisdell Station

- No progress on civil due to ground water issues.

Minot Station

- Continue mechanical and electrical installation.

Denbigh Station

- Installed pump baseplate. Installation of mechanical underway

Pleasant Lake Station

- Mechanical field installation continuing.

Penn Station

- Electrical continues.

Bartlett Station

- Below ground electrical underway.

Larimore Station

- New pump and old motor remounted.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	58	Civil	50
Mechanical	32	Mechanical	80
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	40	Civil	60
Mechanical	0	Mechanical	70
Electrical	0	Electrical	40
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	5	Mechanical	65
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	80	Mechanical	65
Electrical	65	Electrical	30
Clean-up	0	Clean-up	0
Larimore Station			
Civil	75		
Mechanical	90		
Electrical	85		
Clean-up	0		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Work to continue on external floating roof fabrication as install wind girder. Foundation work for piping and pumps to continue. Shop fabrication of mechanical to continue. Relocation of drain lines. <p>Stanley Station</p> <ul style="list-style-type: none"> • Electrical June 8. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Continue pump block and pipe supports. Start mechanical prefab upon completion of Beaver Lodge. <p>Minot Station</p> <ul style="list-style-type: none"> • Continue mechanical and electrical installation. Install building. <p>Denbigh Station</p>

- Continue with mechanical.

Pleasant Lake Station

- Field mechanical to continue.

Penn Station

- Electrical to continue. Commissioning for Unit 2 scheduled for June 22.

Bartlett Station

- Continue electrical installation.


Larimore Station

- Continue swapping out of Unit 1 with target of commission it June 12.

Comments:

Name

Edward J. Kelly



Date

6/5/09