



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: June 19, 2009**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Steel work on tank complete. Set building. Foundations work continuing. Prefabrication work for mechanical underway.

**Stanley Station**

- Continue electrical.

**Blaisdell Station**

- Forming for pump foundation. Building set.

**Minot Station**

- Continue mechanical and electrical installation. Building installed.

**Denbigh Station**

- Installation of mechanical nearly complete. Prepared for tie-in.

**Pleasant Lake Station**

- Mechanical field installation continuing.

**Penn Station**

- Electrical for unit 2 wrapping up.

**Bartlett Station**

- Below ground electrical underway.

**Larimore Station**

- Commissioned unit 1.

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	65	Civil	50
Mechanical	40	Mechanical	80
Electrical	0	Electrical	2
Clean-up	0	Clean-up	0
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	45	Civil	60
Mechanical	0	Mechanical	82
Electrical	0	Electrical	55
Clean-up	0	Clean-up	0
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	80	Civil	70
Mechanical	40	Mechanical	90
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	70	Civil	60
Mechanical	80	Mechanical	65
Electrical	80	Electrical	55
Clean-up	0	Clean-up	0
<b>Larimore Station</b>			
Civil	75		
Mechanical	92		
Electrical	99		
Clean-up	0		

<b>Significant Work Activity for next week:</b>
<p><b>Alexander Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Trenton Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Beaver Lodge Station</b></p> <ul style="list-style-type: none"> <li>• Coat tank bottom next week and hydrotest set for following week. Foundation work for piping and pumps to continue. Shop fabrication of mechanical to continue.</li> </ul> <p><b>Stanley Station</b></p> <ul style="list-style-type: none"> <li>• Continue Electrical.</li> </ul> <p><b>Blaisdell Station</b></p> <ul style="list-style-type: none"> <li>• Pour pump block. Start mechanical prefab upon completion of Beaver Lodge.</li> </ul> <p><b>Minot Station</b></p> <ul style="list-style-type: none"> <li>• Continue mechanical and electrical installation.</li> </ul> <p><b>Denbigh Station</b></p> <ul style="list-style-type: none"> <li>• Tie-in new pump piping.</li> </ul> <p><b>Pleasant Lake Station</b></p>

- Field mechanical to continue.

**Penn Station**

- Commissioning for Unit 2 scheduled for June 22.

**Bartlett Station**

- Continue electrical installation.


**Larimore Station**

- Civil clean-up and painting remain.

**Comments:**

**Name**

Edward J. Kelly



**Date**

6/19/09