



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry

ENBRIDGE™

Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 10, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Prepared Tank hydrotest. Pump foundation poured. Prefabrication work mechanical underway. Field fabrication underway.

Stanley Station

- Motor installed. Electrical continued. Piping complete except auxiliary piping.

Blaisdell Station

- Finished pipe supports.

Minot Station

- Continue mechanical and electrical installation.

Denbigh Station

- Electrical underground underway.

Pleasant Lake Station

- Preparing for header tie-in.

Penn Station

- Swapped out unit 1 and mechanical connection underway.

Bartlett Station

- Below ground electrical underway.

Larimore Station

- Clean-up and punchlist.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	70	Civil	75
Mechanical	50	Mechanical	95
Electrical	0	Electrical	35
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	95	Civil	60
Mechanical	0	Mechanical	88
Electrical	0	Electrical	60
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	49	Mechanical	90
Electrical	10	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	85	Mechanical	80
Electrical	80	Electrical	60
Clean-up	0	Clean-up	0
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	10		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Hydrotest tank. Relocate suction manifold. Field fabrication fill manifold. <p>Stanley Station</p> <ul style="list-style-type: none"> • Continue Electrical. Finish auxiliary piping. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Modify building stairs and pads. Fabrication of mechanical to start. <p>Minot Station</p> <ul style="list-style-type: none"> • Continue mechanical and electrical installation. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Continue electrical underground. <p>Pleasant Lake Station</p> <ul style="list-style-type: none"> • Continue preparing for header tie-in.

Penn Station

- Electrical connections on unit 1. Planning on commissioning unit 1 July 29.

Bartlett Station

- Continue electrical installation. Prepare for header tie-in.

Larimore Station

- Continue clean-up and punchlist.

Comments:**Name**

Edward J. Kelly

**Date**

7/10/09













