



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



ENBRIDGE™

Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 17, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Started filling tank for hydrotest. Relocate suction manifold. Field fabrication underway.

Stanley Station

- Electrical continued. Piping complete except auxiliary piping.

Blaisdell Station

- Shop fabrication underway.

Minot Station

- Continue mechanical and electrical installation. Prepared for tie-in to tank lines.

Denbigh Station

- Continued electrical underground underway. Set building 7/17.

Pleasant Lake Station

- Preparing for header tie-in.

Penn Station

- Swapped out unit 1 and mechanical is complete. Started electrical connection.

Bartlett Station

- Continue below ground electrical underway and started Electrical above-ground. Prepare for pipeline tie-in.

Larimore Station

- Clean-up complete except painting.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	70	Civil	75
Mechanical	55	Mechanical	96
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	95	Civil	60
Mechanical	5	Mechanical	90
Electrical	0	Electrical	60
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	49	Mechanical	91
Electrical	20	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	99	Mechanical	85
Electrical	85	Electrical	60
Clean-up	0	Clean-up	0
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	75		

Significant Work Activity for next week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Continue hydrotest tank. Field fabrication to continue. Finish cable tray supports

Stanley Station

- Continue Electrical. Finish auxiliary piping.

Blaisdell Station

- Modify building stairs and pads.

Minot Station

- Continue mechanical and electrical installation. Tie-in to tank lines.

Denbigh Station

- Continue electrical underground.

Pleasant Lake Station

- Continue preparing for header tie-in.

Penn Station

- Complete electrical connections on unit 1. Planning on commissioning unit 1 July 29.

Bartlett Station


- Continue electrical installation. Complete header tie-in.

Larimore Station

- Painting to be done in next few weeks.

Comments:**Name**

Edward J. Kelly

 E. Kelly**Date**

7/17/09