



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 24, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Tank hydrotest complete. Working on cable tray supports. Field installation of piping underway.

Stanley Station

- Electrical continued. Piping complete except auxiliary piping.

Blaisdell Station

- Shop fabrication underway.

Minot Station

- Continue mechanical and electrical installation. Tie-in tank lines to new station.

Denbigh Station

- Continued electrical underground underway.

Pleasant Lake Station

- Tie in station piping to mainline.

Penn Station

- Finished preparing unit 1 for commissioning.

Bartlett Station

- Electrical installation underway. Tie in station piping to mainline.

Larimore Station

- Nothing to report.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	72	Civil	75
Mechanical	67	Mechanical	96
Electrical	0	Electrical	60
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	95	Civil	60
Mechanical	30	Mechanical	92
Electrical	0	Electrical	65
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	49	Mechanical	95
Electrical	30	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	99	Mechanical	90
Electrical	99	Electrical	65
Clean-up	0	Clean-up	0
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	75		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Start internal coating on Tank which should two weeks. Field fabrication to continue. Continue cable tray supports <p>Stanley Station</p> <ul style="list-style-type: none"> • Continue Electrical. Finish auxiliary piping. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Continue shop fabrication and hydrotest. <p>Minot Station</p> <ul style="list-style-type: none"> • Continue mechanical and electrical installation. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Continue electrical underground. <p>Pleasant Lake Station</p>

- Continue minor mechanical. Start electrical upon completion of Bartlett.

Penn Station

- Planning on commissioning unit 1 July 29.

Bartlett Station

- Continue electrical installation.


Larimore Station

- Painting to be done in next few weeks.

Comments:

Name

Edward J. Kelly



Date

7/24/09