



ROONEY ENGINEERING, INC.
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 31, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Finish clean-up on tank. Working on cable tray supports and pipe supports.

Stanley Station

- Electrical continued. Auxiliary piping finish.

Blaisdell Station

- Finish fabrication of main pipe and hydrotest. Grouted pump base.

Minot Station

- Continue mechanical and electrical installation.

Denbigh Station

- Continued electrical underground underway.

Pleasant Lake Station

- Decommissioned old facilities.

Penn Station

- Commissioned Unit 1.

Bartlett Station

- Electrical installation underway.

Larimore Station

- Nothing to report.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	75	Civil	80
Mechanical	67	Mechanical	98
Electrical	0	Electrical	85
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	95	Civil	60
Mechanical	45	Mechanical	95
Electrical	0	Electrical	70
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	49	Mechanical	95
Electrical	45	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	100	Mechanical	95
Electrical	100	Electrical	75
Clean-up	0	Clean-up	0
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	75		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Dike work to start on tank. Internal coating on Tank should start Aug.10. Field fabrication to continue. Install booster foundation and pipe supports. <p>Stanley Station</p> <ul style="list-style-type: none"> • Finish Electrical. Targeting commissioning week Aug. 10. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Start field installation of pipe and tie in week Aug. 17. <p>Minot Station</p> <ul style="list-style-type: none"> • Continue mechanical and electrical installation. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Continue electrical underground. <p>Pleasant Lake Station</p>

- Continue minor mechanical. Start electrical upon completion of Bartlett.

Penn Station

- Civil clean up and punch list remain.

Bartlett Station

- Continue electrical installation with target of commissioning of Aug. 17.

Larimore Station

- Painting to be done in next few weeks.

Comments:

Name

Edward J. Kelly

Date

7/31/09