



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



ENBRIDGE™

Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Aug. 7, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Dike work for tank underway.

Stanley Station

- Electrical finishing.

Blaisdell Station

- Completed mechanical.

Minot Station

- Continue electrical installation.

Denbigh Station

- Completed electrical underground.

Pleasant Lake Station

- Nothing to report.

Penn Station

- Working on civil clean-up.

Bartlett Station

- Electrical installation underway.

Larimore Station

- Nothing to report.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	80	Civil	80
Mechanical	70	Mechanical	100
Electrical	0	Electrical	100
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	95	Civil	60
Mechanical	85	Mechanical	95
Electrical	0	Electrical	72
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	49	Mechanical	95
Electrical	50	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	90	Civil	60
Mechanical	100	Mechanical	99
Electrical	100	Electrical	85
Clean-up	70	Clean-up	0
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	75		

Significant Work Activity for next week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Dike work to continue on tank. Internal coating on Tank should start Aug.17. Mechanical and electrical work to commence Aug. 10.

Stanley Station

- Commissioning week Aug. 10.

Blaisdell Station

- Tie in week Aug. 17. Electrical to kick-off.

Minot Station

- Continue electrical installation.

Denbigh Station

- Above ground electrical to start in next few weeks.

Pleasant Lake Station

- Electrical to start Aug 17.

Penn Station

- Civil clean up and punch list remain.


Bartlett Station

- Continue electrical installation with target of commissioning of Aug. 17. Civil clean-up.

Larimore Station

- Painting to be done in next few weeks.

Comments:

Name	Date
Edward J. Kelly 	8/7/09