



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Aug. 14, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Electrical and mechanical underway. Preparing for tie-in to new pump and tank manifolds. Tank dike work to continue.

Stanley Station

- Commissioning new pump.

Blaisdell Station

- Mechanical preparations for tie-ins. Electrical kicked off.

Minot Station

- Continue electrical installation.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Electrical above underway.

Penn Station

- Completed Civil clean-up.

Bartlett Station

- Electrical completed. Site grading nearly complete

Larimore Station

- Nothing to report.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	82	Civil	80
Mechanical	72	Mechanical	100
Electrical	1	Electrical	100
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	95	Civil	60
Mechanical	85	Mechanical	95
Electrical	5	Electrical	75
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	70
Mechanical	49	Mechanical	95
Electrical	50	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	100	Civil	80
Mechanical	100	Mechanical	99
Electrical	100	Electrical	85
Clean-up	75	Clean-up	0
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	75		

Significant Work Activity for next week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Tying in to new pump and tank manifolds. Electrical work to continue. Dike work to continue on tank. Internal tank coating schedule to start Aug. 24.

Stanley Station

- Start clean-up and punchlist.

Blaisdell Station

- Tie in week Aug. 17. Electrical to continue.

Minot Station

- Continue electrical installation.

Denbigh Station

- Above ground electrical to start in next few weeks.

Pleasant Lake Station

- Electrical to continue.

Penn Station

- Painting and punch list remain.

Bartlett Station

- Commissioning.

Larimore Station

- Painting to be done in next few weeks.

Comments:

Name

Edward J. Kelly



Date

8/14/09