



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Aug. 21, 2009**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Complete tie in to new pump and tank manifolds. Electrical work continued. Dike work continued on tank.

**Stanley Station**

- Started civil clean-up and punch list.

**Blaisdell Station**

- Mechanical tie-ins complete. Electrical work continued.

**Minot Station**

- Continue electrical installation.

**Denbigh Station**

- Nothing to report.

**Pleasant Lake Station**

- Electrical above underway.

**Penn Station**

- Started painting.

**Bartlett Station**

- Pumps commissioned.

**Larimore Station**

- Nothing to report.

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	84	Civil	82
Mechanical	75	Mechanical	100
Electrical	5	Electrical	100
Clean-up	0	Clean-up	0
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	95	Civil	60
Mechanical	90	Mechanical	95
Electrical	10	Electrical	80
Clean-up	0	Clean-up	0
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	80	Civil	70
Mechanical	49	Mechanical	95
Electrical	50	Electrical	50
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	100	Civil	80
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	80	Clean-up	0
<b>Larimore Station</b>			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	75		

**Significant Work Activity for next week:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Electrical work to continue. Finish up dike work to continue on tank. Internal tank coating schedule to start Aug. 24. Mechanical work to continue.

**Stanley Station**

- Continue clean-up and punch list.

**Blaisdell Station**

- Electrical to continue.

**Minot Station**

- Continue electrical installation. Start finish up of civil work.

**Denbigh Station**

- Above ground electrical to start in next few weeks.

**Pleasant Lake Station**

- Electrical to continue. Start finish up of civil work.

**Penn Station**

- Painting and punch list remain.


**Bartlett Station**

- Start finish up of civil work and punchlist.

**Larimore Station**

- Painting to be done in next few weeks.

**Comments:**

Name	Date
Edward J. Kelly 	8/21/09