



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Aug. 28, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Mechanical work on tank lines and meters. Electrical work continued. Dike work continued on tank.

Stanley Station

- Clean-up and punch list.

Blaisdell Station

- Electrical work continued.

Minot Station

- Continue electrical installation.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Electrical above underway. Started Civil clean-up.

Penn Station

- Started painting.

Bartlett Station

- Civil work started. Painting and punch list underway.

Larimore Station

- Nothing to report.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	87	Civil	85
Mechanical	78	Mechanical	100
Electrical	8	Electrical	100
Clean-up	0	Clean-up	10
Blaisdell Station		Minot Station	
Civil	97	Civil	60
Mechanical	90	Mechanical	95
Electrical	50	Electrical	85
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	80
Mechanical	49	Mechanical	95
Electrical	50	Electrical	60
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	100	Civil	85
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	80	Clean-up	10
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	75		

Significant Work Activity for next week:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Electrical work to continue. Finish up dike work to continue on tank. Internal tank coating schedule to start Aug. 31. Mechanical work to continue.

Stanley Station

- Continue clean-up and punch list.

Blaisdell Station

- Electrical to continue.

Minot Station

- Continue electrical installation. Start finish up of civil work.

Denbigh Station

- Above ground electrical to start in next few weeks.

Pleasant Lake Station

- Electrical to continue. Start finish up of civil work.

Penn Station

- Painting and punch list remain.


Bartlett Station

- Continue of civil work and punchlist.

Larimore Station

- Painting to be done in next few weeks.

Comments:

Name	Date
Edward J. Kelly 	8/28/09