
	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
	Weekly Construction Progress Report			
			Enbridge Pipelines (North Dakota) LLC	
			Week of: Sept. 11, 2009	
Case No. PU-07-791				
	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Mechanical work continues. Electrical work continued. Dike work on tank finished. Tank painting underway.

Stanley Station

- Clean-up and punch list.

Blaisdell Station

- Electrical work continued.

Minot Station

- Commissioning activities are underway. Final site civil work underway.

Denbigh Station

- Nothing to report.

Pleasant Lake Station

- Electrical above underway. Civil clean-up underway.

Penn Station

- Painting completed.

Bartlett Station

- Civil work delayed due to weather. Painting and punch list underway.

Larimore Station

- Painted started.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	87	Civil	87
Mechanical	80	Mechanical	100
Electrical	20	Electrical	100
Clean-up	0	Clean-up	15
Blaisdell Station		Minot Station	
Civil	97	Civil	70
Mechanical	95	Mechanical	95
Electrical	70	Electrical	95
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	85
Mechanical	49	Mechanical	95
Electrical	50	Electrical	70
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	100	Civil	85
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	80	Clean-up	10
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	75		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report.
<p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report.
<p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Electrical work to continue. Internal tank coating schedule to start two weeks. Mechanical work to continue.
<p>Stanley Station</p> <ul style="list-style-type: none"> • Continue clean-up and punch list.
<p>Blaisdell Station</p> <ul style="list-style-type: none"> • Electrical to continue. Commissioning scheduled for week of Sept. 28.
<p>Minot Station</p> <ul style="list-style-type: none"> • Commissioning to be completed. Tie-in new station to pipeline. Continue site civil as weather and commissioning activities allow.
<p>Denbigh Station</p> <ul style="list-style-type: none"> • Above ground electrical to start.

Pleasant Lake Station

- Electrical to continue. Civil work to continue.

Penn Station

- Punch list remain.

Bartlett Station

- Continue civil work and punchlist.


Larimore Station

- Painting and punch list remain.

Comments:

Name

Edward J. Kelly

 E. Kelly

Date

9/11/09