



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**ENBRIDGE™**

**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Sept. 18, 2009**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Mechanical work continues. Electrical work continued. . Tank painting and internal coating underway.

**Stanley Station**

- Clean-up and punch list.

**Blaisdell Station**

- Electrical work nearly complete.

**Minot Station**

- Commissioning activities finishing up. Final site civil work underway.

**Denbigh Station**

- Nothing to report.

**Pleasant Lake Station**

- Electrical aboveground underway. Civil clean-up underway.

**Penn Station**

- Nothing to report.

**Bartlett Station**

- Civil work continued. Painting and punch list underway.

**Larimore Station**

- Painted nearly complete

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	90	Civil	90
Mechanical	85	Mechanical	100
Electrical	25	Electrical	100
Clean-up	0	Clean-up	30
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	97	Civil	75
Mechanical	97	Mechanical	99
Electrical	95	Electrical	99
Clean-up	0	Clean-up	0
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	80	Civil	86
Mechanical	49	Mechanical	95
Electrical	50	Electrical	75
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	100	Civil	90
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	95	Clean-up	10
<b>Larimore Station</b>			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	95		

**Significant Work Activity for next week:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Electrical work to continue. Panint and Internal tank coating to continue. Mechanical work to continue.

**Stanley Station**

- Continue clean-up and punch list.

**Blaisdell Station**

- Electrical to continue. Commissioning scheduled for week of Sept. 28.

**Minot Station**

- Continue site civil and clean-up/punchlist.

**Denbigh Station**

- Above ground electrical to start.

**Pleasant Lake Station**

- Electrical to continue. Civil work to continue.

**Penn Station**

- Insulation remains.


**Bartlett Station**

- Continue civil work and punchlist.

**Larimore Station**

- Insulation remains.

**Comments:**

Name	Date
Edward J. Kelly 	9/18/09