



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Oct. 2, 2009**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Nothing to report.

**Trenton Station**

- Nothing to report.

**Beaver Lodge Station**

- Mechanical work continues. Electrical work continued. Tank painting nearly complete.

**Stanley Station**

- Clean-up and punch list (delayed by weather)

**Blaisdell Station**

- Commissioned.

**Minot Station**

- Final site civil work underway. Clean-up underway.

**Denbigh Station**

- Electrical underway.

**Pleasant Lake Station**

- Electrical aboveground underway. Civil clean-up underway.

**Penn Station**

- Nothing to report.

**Bartlett Station**

- Civil work continued. Painting and punch list underway.

**Larimore Station**

- Nothing to report.

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	90	Civil	94
Mechanical	93	Mechanical	100
Electrical	35	Electrical	100
Clean-up	0	Clean-up	50
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	100	Civil	90
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	0	Clean-up	10
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	80	Civil	88
Mechanical	49	Mechanical	99
Electrical	60	Electrical	88
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	100	Civil	99
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	95	Clean-up	50
<b>Larimore Station</b>			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	95		

<b>Significant Work Activity for next week:</b>
<p><b>Alexander Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Trenton Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Beaver Lodge Station</b></p> <ul style="list-style-type: none"> <li>• Electrical work to continue. Mechanical work to continue.</li> </ul> <p><b>Stanley Station</b></p> <ul style="list-style-type: none"> <li>• Continue clean-up and punch list.</li> </ul> <p><b>Blaisdell Station</b></p> <ul style="list-style-type: none"> <li>• Start clean-up work.</li> </ul> <p><b>Minot Station</b></p> <ul style="list-style-type: none"> <li>• Continue site civil and clean-up/punchlist.</li> </ul> <p><b>Denbigh Station</b></p> <ul style="list-style-type: none"> <li>• Above ground electrical to continue.</li> </ul> <p><b>Pleasant Lake Station</b></p> <ul style="list-style-type: none"> <li>• Electrical to continue. Civil work to continue.</li> </ul>

**Penn Station**

- Insulation remains.

**Bartlett Station**

- Continue civil work and punchlist.


**Larimore Station**

- Insulation remains.

**Comments:**

**Name**

Edward J. Kelly

 EJK

**Date**

10/2/09