



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 16, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Mechanical work continues. Electrical work continued.

Stanley Station

- Clean-up and punch list.

Blaisdell Station

- Clean-up and punch list.

Minot Station

- Final sitework and Clean-up underway.

Denbigh Station

- Electrical underway.

Pleasant Lake Station

- Electrical aboveground underway. Civil clean-up underway.

Penn Station

- Nothing to report.

Bartlett Station

- Civil work continued. Punch list underway.

Larimore Station

- Nothing to report.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	90	Civil	96
Mechanical	95	Mechanical	100
Electrical	45	Electrical	100
Clean-up	0	Clean-up	65
Blaisdell Station		Minot Station	
Civil	100	Civil	92
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	25	Clean-up	40
Denbigh Station		Pleasant Lake Station	
Civil	80	Civil	88
Mechanical	49	Mechanical	99
Electrical	68	Electrical	92
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	100	Civil	99
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	95	Clean-up	60
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	100		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Electrical work to continue. Mechanical work to continue. <p>Stanley Station</p> <ul style="list-style-type: none"> • Continue clean-up and punch list. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Start clean-up work. <p>Minot Station</p> <ul style="list-style-type: none"> • Continue site civil and clean-up/punchlist. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Above ground electrical to continue. <p>Pleasant Lake Station</p> <ul style="list-style-type: none"> • Electrical to continue. Civil work to continue.

Penn Station

- Insulation remains.

Bartlett Station

- Continue civil work and punchlist.


Larimore Station

- Nothing to report.

Comments:

Name

Edward J. Kelly


ESM

Date

10/16/09