
	<b>ROONEY ENGINEERING, INC.</b> Engineering for the Energy Industry			
<b>Weekly Construction Progress Report</b>		<b>Enbridge Pipelines (North Dakota) LLC</b>		
		<b>Week of: Nov. 13, 2009</b>		
<b>Case No. PU-07-791</b>				
	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
<b>Supervising Project Manager</b>	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

<b>Brief Description of Weekly Activities:</b>
<p><b>Alexander Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Trenton Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Beaver Lodge Station</b></p> <ul style="list-style-type: none"> <li>• Mechanical and Electrical work nearly complete.</li> </ul> <p><b>Stanley Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Blaisdell Station</b></p> <ul style="list-style-type: none"> <li>• Clean-up and punch list.</li> </ul> <p><b>Minot Station</b></p> <ul style="list-style-type: none"> <li>• Clean-up and punch list.</li> </ul> <p><b>Denbigh Station</b></p> <ul style="list-style-type: none"> <li>• Started modifications to unit 1 baseplate.</li> </ul> <p><b>Pleasant Lake Station</b></p> <ul style="list-style-type: none"> <li>• Commissioned station.</li> </ul> <p><b>Penn Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Bartlett Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Larimore Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul>

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>		<b>Trenton Station</b>	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
<b>Beaver Lodge Station</b>		<b>Stanley Station</b>	
Civil	98	Civil	98
Mechanical	99	Mechanical	100
Electrical	99	Electrical	100
Clean-up	0	Clean-up	90
<b>Blaisdell Station</b>		<b>Minot Station</b>	
Civil	100	Civil	95
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	97	Clean-up	55
<b>Denbigh Station</b>		<b>Pleasant Lake Station</b>	
Civil	80	Civil	95
Mechanical	60	Mechanical	100
Electrical	80	Electrical	100
Clean-up	0	Clean-up	0
<b>Penn Station</b>		<b>Bartlett Lake Station</b>	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	80
<b>Larimore Station</b>			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	100		

<b>Significant Work Activity for next week:</b>
<p><b>Alexander Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Trenton Station</b></p> <ul style="list-style-type: none"> <li>• Nothing to report.</li> </ul> <p><b>Beaver Lodge Station</b></p> <ul style="list-style-type: none"> <li>• Commissioning set for week of Nov. 16.</li> </ul> <p><b>Stanley Station</b></p> <ul style="list-style-type: none"> <li>• Continue clean-up and punch list.</li> </ul> <p><b>Blaisdell Station</b></p> <ul style="list-style-type: none"> <li>• Clean-up work.</li> </ul> <p><b>Minot Station</b></p> <ul style="list-style-type: none"> <li>• Continue site civil and clean-up/punchlist.</li> </ul> <p><b>Denbigh Station</b></p> <ul style="list-style-type: none"> <li>• Repipe and rewire unit 1 over the next few weeks. Commissioning unit 1 scheduled for Dec. 9.</li> </ul> <p><b>Pleasant Lake Station</b></p> <ul style="list-style-type: none"> <li>• Finish civil and clean-up work.</li> </ul>

**Penn Station**

- Nothing to report.

**Bartlett Station**

- Continue civil work and punchlist.

**Larimore Station**

- Nothing to report.

**Comments:**

**Name**

Edward J. Kelly

 ESK

**Date**

11/13/09