



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Dec. 4, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- At this time, the work at Alexander has been deemed not necessary at this time. If it becomes necessary at a later date, Enbridge will advise.

Trenton Station

- Completed electrical installation for DRA skid. Phase 6 scope complete.

Beaver Lodge Station

- Commissioning complete.

Stanley Station

- Nothing to report.

Blaisdell Station

- Clean-up and punch list.

Minot Station

- Clean-up and punch list.

Denbigh Station

- Piping to unit 1 being modified.

Pleasant Lake Station

- Clean-up and punch list.

Penn Station

- Nothing to report.

Bartlett Station

- Nothing to report.

Larimore Station

- Nothing to report.