

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, December 11, 2009 11:56 AM
To: Hamre, John G.
Subject: FW: PU-07-791 and PU-08-812- Weekly reports <2.RE>
Attachments: PSC Report PU-07-791 (ejk 11-Dec-09).doc; PSC Report PU-08-812 (ejk 11-Dec-09).docm

John – please docket in 07-791 and 08-812 as indicated from Enbridge ND and then forward to Commissioners, PU, and Legal

Patrick Fahn

Director-Compliance and Competitive Markets

Email: pfahn@nd.gov

Phone: (701) 328-4077

North Dakota Public Service Commission

600 E Boulevard

Bismarck ND 58505-0480

Fax: (701) 328-2410

From: Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]

Sent: Friday, December 11, 2009 10:17 AM

To: Fahn, Patrick J.

Cc: 'Brent.Horton@enbridge.com'; Troy D. Pierantoni; 'Trent_Mattick@Enbridge.com'; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; 'Jessica.Faith@enbridge.com'; 'Steve Schmaltz'; 'Tony Kueffler'; 'Gary Blowers'; 'Kevin Gault'; 'Adam Cole'; Claudia.Schrull@enbridge.com; Sally.Joyce@enbridge.com; ndse6@enbridge.com

Subject: RE: PU-07-791 and PU-08-812- Weekly reports <2.RE>

Weekly report for Dec.11 including progress for the past week. At his time, both orders should be considered substantially complete and we will start the clock on the 90 days for submitting as-builts.

Let me know if you have any questions or comments.

Thanks,

Edward J. Kelly, P.E.

Project Manager

ROONEY ENGINEERING, INC.

Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10

Centennial, CO 80112

Office: 303-705-9325

Cell: 303-594-6157

Fax: 303-792-0227

127 PU-07-791 Filed: 12/11/2009 Pages: 4
Enbridge Pipeline Weekly Report for week of Dec.
11, 2009



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Dec. 11, 2009

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- At this time, the work at Alexander has been deemed not necessary at this time. If it becomes necessary at a later date, Enbridge will advise.

Trenton Station

- Clean-up and punch list.

Beaver Lodge Station

- Commissioning complete.

Stanley Station

- Nothing to report.

Blaisdell Station

- Clean-up and punch list.

Minot Station

- Clean-up and punch list.

Denbigh Station

- Denbigh unit 1 commissioned.

Pleasant Lake Station

- Clean-up and punch list.

Penn Station

- Nothing to report.

Bartlett Station

- Nothing to report.

Larimore Station

- Nothing to report.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	N/A	Civil	N/A
Mechanical	N/A	Mechanical	N/A
Electrical	N/A	Electrical	100
Clean-up	N/A	Clean-up	N/A
Beaver Lodge Station		Stanley Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	90	Clean-up	90
Blaisdell Station		Minot Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	90	Clean-up	90
Denbigh Station		Pleasant Lake Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	0	Clean-up	95
Penn Station		Bartlett Lake Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	100		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Finish clean-up and punchlist. Return in spring for paint. <p>Stanley Station</p> <ul style="list-style-type: none"> • Finish clean-up and punchlist. Return in spring for paint. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Finish clean-up and punchlist. Return in spring for paint. <p>Minot Station</p> <ul style="list-style-type: none"> • Finish clean-up and punchlist. Return in spring for paint. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Finish clean-up and punchlist. Return in spring for paint. <p>Pleasant Lake Station</p> <ul style="list-style-type: none"> • Finish clean-up and punchlist.

Penn Station

- Nothing to report.

Bartlett Station

- Finish clean-up and punchlist.

Larimore Station


- Nothing to report.

-

Comments:

Name

Edward J. Kelly



Date

12/11/09