



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Aug. 30, 2010

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0334	406-321-1660
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Poured concrete pump foundation
- Welded mainline pump piping

Specific Activity on Project

Description	% Complete	Description	% Complete
Alexander Station			
Civil - Demo	100%	Civil – New Construction	5%
Mechanical - Demo	100%	Mechanical – New Construction	15%
Electrical - Demo	100%	Electrical – New Construction	0%
		Clean-up	0%


Significant Work Activity for next week:

Alexander Station

- Excavate and pour concrete pipe/control building support foundations
- Strip pump foundation forms and backfill

Comments:

No mechanical work next week due to Holiday.

Name	Date
Ty France 	9/3/2010