

**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Sept. 13, 2010**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Ty France	Rooney Engineering	406-294-0334	406-321-1660
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Hydrottested fabrication piping
- Completed pouring/rubbing control building support foundations
- Progressed with site civil and secondary containment dike

**Specific Activity on Project**


Description	% Complete	Description	% Complete
<b>Alexander Station</b>			
Civil - Demo	100%	Civil - New Construction	25%
Mechanical - Demo	100%	Mechanical - New Construction	20%
Electrical - Demo	100%	Electrical - New Construction	0%
		Clean-up	0%

**Significant Work Activity for next week:**

**Alexander Station**

- Station downtime to install new pump header
- Set pump skid
- Relocate/set control building
- Continue site civil grading and secondary containment dike

**Comments:**

Name	Date
Ty France 	9/13/2010