

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
Weekly Construction Progress Report		Enbridge Pipelines (North Dakota) LLC		
		Week of: Sept. 20, 2010		
Case No. PU-07-791				
	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0334	406-321-1660
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:
Alexander Station
<ul style="list-style-type: none"> • Installed new pump header • Progressed with site civil and secondary containment dike • Relocated light pole • Prepared control building for relocation

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station			
Civil - Demo	100%	Civil – New Construction	30%
Mechanical - Demo	100%	Mechanical – New Construction	25%
Electrical - Demo	100%	Electrical – New Construction	0%
		Clean-up	0%

Significant Work Activity for next week:
Alexander Station
<ul style="list-style-type: none"> • Set and level pump skid • Prepare pump skid and pump foundation for grouting • Relocate/set control building • Bring secondary containment dike up to final elevation

Comments:

Name	Date
Ty France 	9/24/2010